



Monthly Update

OCTOBER 1, 2012

Projects

223970 Madaket Wastewater Treatment Facility & Collection System Phase 1 - Preliminary Design Phase

Progress

Last Month:

- Continued under Madaket Amendment No. 1 assessing alternative routes and identification of construction challenges for each proposed route.
- Continued work with Madaket site surveys – Massachusetts Historical Commission (PAL). Reviewing scope and budget for botanist oversight as required by NHESP.

This Month:

- Continue assessing alternative routes
- Continue Massachusetts Historical Commission site survey
- Surfside assessment to begin October 2012.

Schedule Projected completion date – December 31, 2012 (Unchanged)

Financial Phase 1 Budget - \$348,630 Spent - \$ 136,000

225139 CWMP Update

Progress

Last Month:

- Incorporating BOH records into GIS
- Working on HP MEP
- Met with Sewer Planning work group and developed schedule moving forward
- Finalized updated needs/study areas map
- Working to develop existing/build out flows in Town Sewer District
- Developing flows/loads in existing needs areas
- Finalized BOH ACO

This Month:

- Continue public outreach
- Finalize flows and loads from updated needs/study areas
- Finalize SMAST Water Quality contract to Town – Sesechacha
- Work with BOH to implement Septic ACO template
- Worked with Town's Energy Consultant and NatGrid for NatGrid to continue evaluations for energy efficiencies.
- Working with Marine & Coastal Resources – Hummock Pond MEP

Schedule Projected completion date – December 2013

Financial Budget - \$571,000 Spent: \$112,100

Town Action (s) Required:

- Develop mission statement with members of CWMP Sewer Planning Work Group, setup schedule and format for Group and Public meetings, develop list of CWMP topics for discussion
- Town to review and confirm maps of needs areas.

225140 Phase IIB Sewer Rehabilitation Project

Progress **Last Month:**

- Prepared updated Probable Construction Cost Estimate for DPW and Wannacomet Water Company.
- Continued field investigations and survey for design
- Continue to coordinate with Wannacomet Water Company
- Continued preparation of draft specifications.
- Submitted Notice of Intent and attended Conservation Commission meeting and received Order of Conditions for project.
- Finalized Street and Sidewalk Committee meetings
- Submitted Project Notification form to Massachusetts Historical Commission
- Attended September 12, 2012 Board of Selectmen meeting
- Completed survey of Fair Street
- Submitted 30% plans and specifications to MADEP for review under the SRF program requirements.

This Month:

- Attendance at October 15, 2012 Neighborhood Meeting

Town of Nantucket, Massachusetts
Project Update
October 1, 2012

Schedule Projected completion date – December 2014
 ▪ Bidding process to begin October 31, 2012

Financial Budget - \$921,700 Spent - \$128,900

Town Action (s) Required:

- Finalize memo summarizing Street and Sidewalk Committee meetings.

225140 Sheep's Pond Road Support

Progress **Last Month:**

- Finalized Scope of Work and received Notice to Proceed for support associated with Natural Heritage and Endangered Species permitting and survey.
- Began Botanical Review for project area.

This Month:

- Continue and finalize Botanical Review for project area.

Schedule Projected completion date – December 2012

Financial Budget - \$7,000 Spent - \$4,500

What to look for this month:

- Phase IIB survey work along Westminster Ave., Hussey St. and to continue.

Additional Services

- Developed an approach to assist DPW Director with Surfside/Siasconset operations and plant facilities challenges and submitted proposal to the Town.