



Monthly Update

AUGUST 17, 2012

Projects

223970 Madaket Wastewater Treatment Facility & Collection System Phase 1 - Preliminary Design Phase

Progress

Last Month:

- Continued under Madaket Amendment No. 1 assessing alternative routes and identification of construction challenges for each proposed route.
- Continued work with Madaket site surveys – Massachusetts Historical Commission (PAL). Reviewing scope and budget for botanist oversight as required by NHESP.

This Month:

- Continue assessing alternative routes
- Continue Massachusetts Historical Commission site survey

Schedule Projected completion date – December 31, 2012 (Unchanged)

Financial Phase 1 Budget - \$348,630 Spent - \$ 131,780

Town Action (s) Required:

- DPW Director discussions with consultant and Town Staff on viability of alternative routes, construction impacts, development and sewer district impacts.

225139 CWMP Update

Progress

Last Month:

- Developed summer associations/ civic groups/ environmental, etc. organizations meeting schedule/assign presenters/prepare agendas.
- Conducted BOH records review
- Conducted UMass Field Station Representative meeting
- Attended Hummock Pond Neighborhood Association meeting
- Assisted Town in formulating criteria for Sewer Planning work group

This Month:

- Continue attending and presenting at summer meetings
- Finalize maps of needs areas
- Submit SMAST Water Quality contract to Town – Sesechacha
- Work with BOH to advance Septic ACO template

Schedule Projected completion date – December 2013

Financial Budget - \$571,000 Spent: \$82,900

Town Action (s) Required:

- Develop mission statement with members of CWMP Sewer Planning Work Group, setup schedule and format for Group and Public meetings, develop list of CWMP topics for discussion
- Town to review and confirm maps of needs areas.

225140 Phase IIB Sewer Rehabilitation Project

Progress **Last Month:**

- Finalized and signed subconsulting contract with Blackwell & Associates Inc. for survey update.
- Began field investigations and survey for design
- Drafted Design Basis Report
- Began preparation of draft specifications.
- Began preparation of Notice of Intent
- Met with Street and Sidewalk Committee representative on July 25, 2012
- Met with Historical District Agent on July 25, 2012

This Month:

- Finalize Design Basis Report
- Continue coordination with DPW, Wannacomet Water Company, Streets and Sidewalks Committee, Conservation Commission and Historic District Commission
- Begin development of project plans

Schedule Projected completion date – December 2013

Town of Nantucket, Massachusetts
Project Update
August 17, 2012

Financial Budget - \$921,700 Spent - \$61,387

Town Action (s) Required:

- Review and comment on Design Basis Report

Newsworthy

- First meeting of CWMP Sewer Planning Work Group September 12th.

What to look for this month:

- Phase IIB survey work along Fair Street, Westminster Ave., Hussey St. and India St.
- CWMP Update attendance at summer meetings of taxpayers, civic and association meetings.
- Attendance at Board of Health ACO meeting August 30th

Additional Services

- Developed an approach to assist DPW Director with Surfside/Siasconset operations and plant facilities challenges and submitted proposal to the Town.
- Executed contract with botanist for Sheep Pond Road for survey and permit.