



# Monthly Update

JULY 6, 2012

## Projects

### 223970 Madaket Wastewater Treatment Facility & Collection System Phase 1 - Preliminary Design Phase

#### Progress

##### Last Month:

- Continued work with Madaket site surveys:
  - Natural Heritage and Endangered Species Program
  - Massachusetts Historical Commission
- Under Madaket Amendment No. 1 continued assessment of Madaket force-main options and ability of Surfside WWTP to accept Madaket sewer flows. Currently assessing alternative routes and identification of construction challenges and estimated costs for each proposed route.

##### This Month:

- Continue under Madaket Amendment No. 1 assessing alternative routes and identification of construction challenges for each proposed route.
- Continue work with Madaket site surveys – Massachusetts Historical Commission (PAL). Awaiting scope and budget for botanist oversight as required by NHESP.

#### Schedule

Projected completion date – December 31, 2012 (Unchanged)

#### Financial

Phase 1 Budget - \$348,630 Spent - \$130,000

#### Town Action (s) Required:

- Continue under Madaket Amendment No. 1 assessing alternative routes and identification

**224386 Wastewater Action Plan  
Phases 1 - 4**

Progress **Completed**  
Schedule Projected completion date – completed  
Financial Budget - \$186,000 Spent - \$186,000

Town Action (s) Required:  
▪ None

**225139 CWMP Update**

Progress **Last Month:**

- Meeting with MassDEP On-Island: CWMP Update scope and budget review, WWTF tour; MassDEP PAC issued June 27, 2012.
- Presented CWMP Contract to Board of Selectmen for approval at Selectmen’s meeting June 27, 2012.
- Met with BOH – ACO draft finalization
- Attended BOH Meeting on Article 68 – Fertilizer Plan Adoption
- Assisted Town Manager and staff prepare a CWMP Citizens’ Advisory group solicitation. BOS approved formation of this committee at Selectmen’s meeting June 27, 2012.
- .

**This Month:**

- Develop summer associations/ civic groups/ environmental, etc. organizations meeting schedule/assign presenters/prepare agendas
  - Execute SMAST contract – Sesechacha Pond 303(d) removal (CWMP Update approved budget)

Schedule Projected completion date – December 2013  
Financial Budget - \$571,000

Town Action (s) Required:  
▪ Finalize execution of CWMP Update Contract, execute SMAST contract for Sesechacha Pond MEP,  
▪ Develop mission statement and select members of CWMP Citizen Advisory Committee

**225140 Phase IIB Sewer Rehabilitation Project**

Progress

**Last Month:**

- Presented Phase IIB Contract before to the Board of Selectmen for approval at the Selectmen's June 27, 2012 meeting.

**This Month:**

- Finalizing subconsulting contracts with Blackwell & Associates Inc. for survey update and Sarian Company, Inc. (DBE/W) for construction resident observation.
- Receipt of additional aerial and topographic information for Westminster Ave, Fair Street, Hussey Street and India Street.
- Conduct field investigations.
- Design and preparation of draft plans and specifications.
- Meet, as required, with Street and Sidewalk Committee.

Schedule

Projected completion date – December 2013

Financial

Budget - \$921,700      Spent - \$21,000

Town Action (s) Required:

- Organize Street and Sidewalk Committee and hold initial meeting and conduct on-site walking tour.

**Newsorthy**

- Busy schedules – CWMP update and Phase IIB; participate in summer schedule of on-Island taxpayer, civic and association meetings.

**What to look for this month:**

- Phase IIB survey work along Fair Street, Westminster Ave., Hussey St. and India St.
- CWMP Update work to begin with BOH records review and attendance at summer meetings of taxpayers, civic and association meetings.

**Additional Services**

- Met with Town at Surfside WWTF to discuss staffing, administrative, and operational objectives. Developed an approach to assist DPW Director with Surfside/Siasconset operations and plant facilities challenges.

Town of Nantucket, Massachusetts  
Project Update  
July 6, 2012

- Discussion with Rachael Freeman, botanist, for scope and budget to complete Sheep Pond Road survey and NHESP permitting.
- Execute contract with botanist for Sheep Pond Road for survey and permit.