

TOWN OF NANTUCKET, MASSACHUSETTS
NANTUCKET HARBOR SHIMMO & PLUS AREAS
SEWER EXTENSION PROJECT

CONSTRUCTION SCHEDULE – WEEKLY UPDATE
August 2, 2019

One Week Look Ahead (8/5/19 – 8/9/19)

- Crew #1:
 - Surface/shoulder restoration and driveway apron installations in various project areas behind top course pavement crew
- Crew #2:
 - Top course pavement installations on Wamasquid Place, Friendship Lane, Meadow View Drive

Two Week Look Ahead (8/12/19 – 8/16/19)

- Crew #1:
 - Surface/shoulder restoration and driveway apron installations in various project areas behind top course pavement crew
 - Miscellaneous punchlist items project wide
- Crew #2:
 - Top course pavement installations on Meadow View Drive, Pond Road, Pinkham Circle, Hussey Farm Road

Three Week Look Ahead (8/19/19 – 8/23/19)

- Crew #1:
 - Surface/shoulder restoration and driveway apron installations in various project areas behind top course pavement crew
 - Miscellaneous punchlist items project wide
 - General cleanup project wide

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be raising castings and performing general cleanup at various locations throughout the project area.