



Monthly Update

JUNE 5, 2012

Projects

223970 Madaket Wastewater Treatment Facility & Collection System Phase 1 - Preliminary Design Phase

Progress

Last Month:

- Attended April GSA meeting
- Continued work with Madaket site surveys:
 - Natural Heritage and Endangered Species Program
 - Massachusetts Historical Commission
- Under Madaket Amendment No. 1 began assessment of Madaket force-main options and ability of Surfside WWTP to accept Madaket sewer flows. Currently assessing alternative routes and identification of construction challenges for each proposed route.
- Met with Town at Surfside WWTF to discuss staffing, administrative, and operational objectives

This Month:

- Continue under Madaket Amendment No. 1 assessing alternative routes and identification of construction challenges for each proposed route.
- Continue work with Madaket site surveys

Schedule Projected completion date – December 31, 2012 (Unchanged)

Financial Phase 1 Budget - \$348,630 Spent - \$112,580

Town Action (s) Required:

- Madakat WWTF site visit with GSA

**224386 Wastewater Action Plan
Phases 1 - 4**

Progress **Completed**
Schedule Projected completion date – completed
Financial Budget - \$186,000 Spent - \$186,000

Town Action (s) Required:

- None

CWMP Update

Progress **Last Month:**

- Worked with BOH, MassDEP, the Administration, and Town Counsel on local ACO language and new BOH Regulation for failing onsite systems within approved needs areas.
- Assisted the Marine and Coastal Resources Department with an Invitation to Bid for the Town's annual water quality sampling and analysis which was completed and a contract awarded to SMAST. Contract is before the Board of Selectmen for approval June 6th.
- Finalized CWMP Update scope of work and submitted CWSRF application to MassDEP.
- Attended March 31, 2012 Annual Town Meeting. Article 15 – Appropriation: Enterprise Funds Capital Expenditures included, funding of an increase in Phase IIB sewer rehabilitation work by \$2,000,000 (from 5,000,000 originally approved, to a new total of \$7,000,000) such work to also include improvements to certain portions of the sewers in Fair Street, and \$750,000 for an Update to the 2004 Comprehensive Wastewater Management Plan - approved.

This Month:

- Anticipate receipt of MassDEP Project Approval Certificate which will allow official start of the Comprehensive Water Management Plan Update.

Town Action (s) Required:

- Develop mission statement and select members of CWMP Citizen Advisory Committee
- Develop summer associations/ civic groups/ environmental, etc. organizations meeting schedule/assign presenters/prepare agendas

Phase IIB Sewer Rehabilitation Project

Progress

Last Month:

- Attended meeting with Wannacomet Water Company representatives to discuss inclusion of water main replacement in project area.
- Drafted proposed scope and budget for initial review by the Administration

This Month:

- Contract before the Board of Selectmen for approval.

Town Action (s) Required:

- Acquire existing survey data for use by Woodard & Curran
- Execute Contract for design and construction services phases of engineering

Newsworthy

- None

What to look for this month:

- MassDEP Project Approval Certificate/Notice to proceed CWMP Update
- Execute CWMP Update Agreement w/ Woodard & Curran
- Execute SMAST contracts. Hummock Pond MEP, Sesechacha Pond 303 (d) removal
- Hold Citizens' Advisory organizational meeting.