



# Monthly Update

MARCH 15, 2012

## Projects

### 223970 **Madaket Wastewater Treatment Facility & Collection System** Phase 1 - Preliminary Design Phase

Progress

**Last Month:**

- Continued Endangered Species Monitoring Program.
- Received and transmitted Endangered Species Report.
- Overlaid located endangered species habitats with archaeological resources to identify potential treatment and discharge bed locations.
- Met with Natural Heritage to discuss potential required mitigation on the FAA site.

**This Month:**

- Continue to discuss mitigation with Natural Heritage and preparation for April GSA meeting.
- Continue work under Madaket Amendment No. 1 to include Surfside WWTP scope of work consideration and evaluation of Madaket forcemain option(s).

Schedule

Projected completion date – December 31, 2012 (Unchanged)

Financial

Phase 1 Budget - \$348,630 Spent - \$82,596

Town Action (s) Required:

- Meet on 3/22 to discuss Surfside WWTF staffing, administrative, and operational objectives.

### 224386 **Wastewater Action Plan** Phases 1 - 4

Progress

**Last Month:**

- Continued to negotiate with SMAST staff to clarify information contained in the SMAST January 4<sup>th</sup> Final Updated Technical Memorandum (model runs 1 – 4).
- Reviewed MEP Updated Technical Memorandum and created cover memo; posted on website.
- Worked with BOH, MassDEP, the Administration and Town Counsel on local ACO language for failing onsite systems within needs areas.

Town of Nantucket, Massachusetts  
Project Update  
March 15, 2012

- Finalized CWMP Update scope of work.
- Reviewed the MassDEP CY 2012 Intended Use Plan (CWMP Update on fundable list)

**This Month:**

- Prepare for 3/31 Annual Town Meeting
- Attend Annual Town Meeting
- Submit CWMP Update Scope of Work to MassDEP
- Prepare CWMP Update CWSRF funding application; submit after ATM vote certification

Schedule      Projected completion date – April 15, 2012

Financial      Budget - \$186,000      Spent - \$186,000

Town Action (s) Required:

- Present CWMP Update capital expenditure at Annual Town Meeting.
- Execute and submit CWMP Update CWSRF Application.

**Newsworthy**

- Laurentide Environmental LLC has submitted the endangered species survey report.
- Annual Town Meeting – Sewer Capital – 3/31/12

**What to look for this month:**

- Meet with GSA (FAA Site)
- Finalize CWMP Update scope of work and prepare CWSRF application.
- ATM (3/31/12)